

| 2017 Bond Program | | | | |
|------------------------------------|--------|---|---------------------|---------------------|
| Schedule Change Log - January 2021 | | | | |
| Project | Date | Explanation | Previous Completion | Modified Completion |
| Ann Richards SYWL | Mar-20 | Design efficiencies allow for a shorter construction duration, moving the completion date up from Aug. 2021 to Jan. 2021. | Aug-21 | Jan-21 |
| Austin HS | Mar-20 | Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date. | Aug-22 | Aug-22 |
| Brentwood ES | Mar-20 | Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date. | Aug-22 | Aug-22 |
| Brentwood ES | Mar-20 | In the fall of 2019, CMD determined that the campus cannot be kept onsite during construction, and will swing off-site. This will result in a schedule change for the completion from Aug. 2022 to Jan. 2022. | Aug-22 | Jan-22 |
| Casis ES | Mar-20 | Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date. | Aug-22 | Aug-22 |
| Govalle ES | Mar-20 | Due to a late completion, the Govalle ES opening was delayed from Jan. 2020 to Feb. 2020. | Jan-20 | Feb-20 |
| Hill ES | Mar-20 | Procurement moved up from Jan. 2020 to Sep. 2018. Completion date moved from Aug. 2022 to Aug. 2021. | Aug-22 | Aug-21 |
| LASA move to Eastside | Mar-20 | LASA move delayed, due to the Eastside Modernization project delay. | Aug-20 | Aug-21 |
| LBJ ECHS Medical HS | Mar-20 | LBJ Medical project delayed due to Eastside Modernization project and LASA move delay. Some interim miles stones will change, but completion date will not. | Aug-22 | Aug-22 |
| LBJ ECHS Medical HS | Mar-20 | Procurement moved up from Jan. 2020 to Sep. 2018. Completion date moved from Aug. 2022 to Jan. 2022. | Aug-22 | Jan-22 |
| Modernized Eastside ECHS | Mar-20 | During design, the Eastside ECHS modernization was delayed, to allow for additional time to work with the Original Anderson alumni association and the City of Austin historic landmark commission, in order to agree on a historic preservation solution. Since a summer is needed for the move to the new campus, the project was delayed by one year. This also impacts the LBJ Medical project, as well as the LASA move. | Aug-20 | Aug-21 |
| Norman ES | Mar-20 | Due to a change in the contractor made by CMD over the summer of 2019, the Norman ES project completion will be delayed from Aug. 2020 to Jan. 2021 | Aug-20 | Jan-21 |
| n/a | Apr-20 | No changes. | n/a | n/a |
| Murchison MS (6th Grade Addition) | May-20 | 6th grade addition previously scheduled to open summer 2020. Project resequenced, and will open fall 2020. | Aug-20 | Dec-20 |
| Murchison MS (Admin) | May-20 | Admin remodel previously scheduled to open December 2020. Project resequenced, and will open July 2020. | Dec-20 | Jul-21 |
| n/a | Jun-20 | No changes. | n/a | n/a |
| n/a | Aug-20 | No changes. | n/a | n/a |
| n/a | Sep-20 | No changes. | n/a | n/a |
| n/a | Oct-20 | No changes. | n/a | n/a |
| n/a | Nov-20 | No changes. | n/a | n/a |
| n/a | Jan-21 | No changes. | n/a | n/a |