

Project Update Report							
2017 Bond Program Modernizatoin Projects as of April 14, 2022							
Location	Project Name	Work Description	Phase	Construction Phase - % Complete	Substantial Completion Date for Construction	On Schedule	Construction Comments
Ann Richards SYWL	Full Modernization	Full modernization of the existing facility to a state-of-the-art campus at the current site. Technology: computer lab improvements, student mobile computers & teacher computers.	Closeout	-	Phase 1: Dec 2020	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Ann Richards SYWL	Track and Field	Track and Field	Closeout	-	Phase 2: Sep 2021	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Austin HS	Modernization Phase 1 - Athletics Addition, Renovation of SPED, Fine Arts, and CTE	New addition for Athletic Program improvements and renovation for core academics (Special Ed, Life Skills, Fine Arts, CTE). Technology: computer lab improvements, presentation systems, student mobile, teacher computers.	Closeout	-	July 2022	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Bear Creek ES	New Build	Design and construction of a new state-of-the-art facility with increased capacity. Technology improvements.	Closeout	-	August 2020	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Blazier 4-6	New Build	Design and construction of a new state-of-the-art facility that will increase capacity. Located on the existing southeast middle school site adjacent to Blazier Elementary School to initially relieve Blazier Elementary School with grades 4-6 and future to be grade 6-8. Technology: Computer lab improvements, student mobile computers, teacher computers.	Closeout	-	August 2020	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Bowie HS	Modernization Phase 1 - Roadway and Parking Lot	New parking with drop-off.	Closeout	-	August 2019	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Bowie HS	Modernization Phase 1 - Water Quality Ponds	Water quality ponds.	Closeout	-	December 2020	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Bowie HS	Modernization Phase 1 - New Parking Garage and Site Improvements	New parking structure.	Closeout	-	October 2020	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Bowie HS	Modernization Phase 1 - Athletics	State of the art modernization of the existing facility. Additions and renovations to include athletics.	Closeout	-	July 2021	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Bowie HS	Modernization Phase 1 - Fine Arts	State of the art modernization of the existing facility. Additions and renovations to include fine arts and increased capacity.	Construction	75%	June 2022	Yes	Roof metal panel complete, sheetrock complete, MEP work ongoing-90%. Landscaping ongoing - to complete in a month - 25% and window installation- 100% complete to start in a month. Finishes ongoing. FFE installation to start in July .
Brentwood ES	Full Modernization	Full modernization and expansion with partial rebuild and partial renovation. New construction to increase permanent capacity and educational suitability of academic spaces. Technology: computer lab improvements, teacher's computers.	Construction	90%	July 2022	Yes	Tree planting underway. Irrigation and top soil placement complete on east side of site. Work continues. Rubberized floor and carpet installation underway. Last canopy sections (in courtyard) are going up. Last portable demolished and debris removed from site. All playground equipment install ongoing. Lights on 2 story classroom upstairs are going in.
T.A. Brown ES	Full Modernization	Design and construction of a new campus on existing site. Technology: computer lab improvements, teacher computers.	Closeout	-	December 2019	Yes	Construction is complete. Currently in the Closeout Phase.
Casis ES	Full Modernization	Full modernization of existing campus. Additions and renovations to increase permanent capacity with recently constructed multi-purpose classrooms to remain at core of new construction. Site circulation improvements and alignment with public roadways. Technology: computer lab improvements, teacher's computers.	Construction	98%	July 2022	Yes	Phase 1 - Completed Fall 2021. Included Gym/Cafeteria, educational spaces and a temporary space for admin. Phase 2 - Ongoing. Includes administrative building. Right Of Way including ADA work completed. Temporary Certificate Of Occupancy received 4/12/2022. Administrative staff move is underway. Rebuild temp admin spaces into studio spaces ongoing. Scheduled substantial completion is 6/1/22.
Doss ES	Full Modernization	Full modernization and expansion. Site work to include adjustments to site circulation and additional on-site parking. Technology: computer lab improvements, teacher's computers.	Closeout	-	July 2020	Yes	Construction is complete. Currently in the Closeout Phase.
Eastside Memorial ECHS / International HS	Full Modernization	Design and construct modernized new high school for Eastside Memorial Early College High School and International High School at the original L.C. Anderson Campus. Restoration of the 900 Thompson Street address location and façade. Technology: computer lab improvements, student mobile computers & teacher computers.	Closeout	-	August 2021	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Govalle ES	Full Modernization	Full modernization creating a new state-of-the-art facility. Design and construction to replace structurally compromised building areas and improve academic and support areas. Technology: Network system improvements, presentation systems, teacher computers.	Closeout	-	August 2020	Yes	Construction is complete. Currently in the Closeout Phase.
Health Science School at LBJ ECHS	Modernization Phase 1 - Career Launch Expansion	Health Science School to be designed at LBJ ECHS, expanding on the existing Career Launch, and including a master plan for the entire campus.	Construction	56%	June 2022	Yes	Light fixture install ongoing. Restroom fixtures and partitions install ongoing. Ceiling grid complete in level 1 and 2. Tile install ongoing in level 2.

PROJECT UPDATE REPORT							
2017 Bond Program Modernizataton Projects as of April 14, 2022							
Location	Project Name	Work Description	Phase	Construction Phase - % Complete	Substantial Completion Date for Construction	On Schedule	Construction Comments
Hill ES	Modernization Phase 1 - Increase Capacity and Site Improvements	First phase of planned expansion of existing permanent capacity to alleviate overcrowding and future growth. Classroom addition to assist in meeting the need of student enrollment. Concept to be refined as community input is gathered during the design process. Site work to include adjustments to site circulation and additional on-site parking.	Closeout	-	August 2021	Yes	Construction is complete. Currently in the Closeout.
Menchaca ES	Full Modernization	Design and construction of a new campus on existing site. Site circulation improvements to accommodate the major adjacent road expansions. Technology: computer lab improvements, teacher computers.	Complete	100%	Phase 1: Dec 2019 Phase 2: Apr 2020	Yes	All phases of project are complete. Project is closed out.
Murchison MS	Modernization Phase 1 - New 6th Grade Addition, Renovation	Modernization phase 1: 6th grade addition, library and administration relocation, annex roofing and bus loop addition. Technology: computer lab improvements, student mobile computers, teacher computers.	Closeout	-	Phase 1: Dec 2020	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
Murchison MS	Modernization Phase 2 - Site Improvements	Modernization phase 2: Site improvements.	Closeout	-	Phase 2: Apr 2022	Yes	Construction is complete. Currently in the Closeout/Punchlist Phase.
New Middle School in Northeast Austin	New Build	The new middle school will provide a facility to the Northeast Austin neighborhoods, with a planned capacity of 800 to meet the needs of this community.	Construction	40%	March 2023	Yes	Lease transaction for Lot 2 was closed. Lots 1,3,4 are under lease until July 2023. Area C, D,E Structure 100% complete. Area A & B - Structure 60% complete. FFE design work ongoing. MEP 60% complete in Building C,D and E. Interior and Exterior Walls in Building C,D and E is 60% complete.
Norman-Sims ES	Full Modernization	Modernization of elementary school to support 21st century learning spaces, state-of-the-art technology and community spaces.	Closeout	20%	December 2020	Yes	First day of school was held on Jan 6, 2021. We are currently gathering closeout documents and processing final financial transactions.
Sanchez ES	Full Modernization	Modernization of elementary school to support 21st century learning spaces, state-of-the art technology and community spaces.	Closeout	25%	Aug 2021	Yes	Substantial completion was met July 2021. First day of school was held on Aug 17, 2021. Contractor has punch list items to resolve, inside and outside of the building. Still working with architect and contractor to complete close out documents.
Rosedale School	Full Modernization - School	Design and construction of a new state-of-the-art facility at the Read Pre-K campus. Technology: Computer lab improvements, student mobile computers, teacher computers.	Construction	School- 99% Interior Finish out - 65%	January 2022 July 2022	Yes	Substantial Completion for the school portion received on 2/21/22. Canopy work is ongoing. Closeout is in progress. Interior Finish out - Walll Framing complete, Ceiling Grid, MEP OH and floor prep ongoing.