

| 2017 Bond Program | | | | |
|------------------------------------|--------|---|---------------------|---------------------|
| Schedule Change Log - October 2020 | | | | |
| Project | Date | Explanation | Previous Completion | Modified Completion |
| n/a | Oct-20 | No changes. | n/a | n/a |
| n/a | Sep-20 | No changes. | n/a | n/a |
| n/a | Aug-20 | No changes. | n/a | n/a |
| n/a | Jun-20 | No changes. | n/a | n/a |
| Murchison MS (6th Grade Addition) | May-20 | 6th grade addition previously scheduled to open summer 2020. Project resequenced, and will open fall 2020. | Aug-20 | Dec-20 |
| Murchison MS (Admin) | May-20 | Admin remodel previously scheduled to open December 2020. Project resequenced, and will open July 2020. | Dec-20 | Jul-21 |
| n/a | Apr-20 | No changes. | n/a | n/a |
| Ann Richards SYWL | Mar-20 | Design efficiencies allow for a shorter construction duration, moving the completion date up from Aug. 2021 to Jan. 2021. | Aug-21 | Jan-21 |
| Austin HS | Mar-20 | Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date. | Aug-22 | Aug-22 |
| Brentwood ES | Mar-20 | Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date. | Aug-22 | Aug-22 |
| Brentwood ES | Mar-20 | In the fall of 2019, CMD determined that the campus cannot be kept onsite during construction, and will swing off-site. This will result in a schedule change for the completion from Aug. 2022 to Jan. 2022. | Aug-22 | Jan-22 |
| Casis ES | Mar-20 | Procurement moved up from Jan. 2019 to Sep. 2018, in an effort to lengthen design time, and reduce escalation risk. No impact to completion date. | Aug-22 | Aug-22 |
| Govalle ES | Mar-20 | Due to a late completion, the Govalle ES opening was delayed from Jan. 2020 to Feb. 2020. | Jan-20 | Feb-20 |
| Hill ES | Mar-20 | Procurement moved up from Jan. 2020 to Sep. 2018. Completion date moved from Aug. 2022 to Aug. 2021. | Aug-22 | Aug-21 |