

Project Update Report							
2017 Bond Program Targeted Projects as of October 22, 2021							
Location	Project Name	Work Description	Phase	Phase - % Complete	Substantial Completion Date for Construction	Construction On Schedule	Construction Comments
Akins High School	Critical Repairs - Roof Repair or Replacement	• Roofing System Replacement	06-Punch Out	20			
Akins High School	Theater Stage Rigging Repairs	• Theater Stage Rigging Repairs	07-Closeout	75			
Akins High School	Waterproofing Improvements at Akins HS	Repair EIFS and other portion of the exterior portions of the weather barrier at Akins HS	03-Design	90	TBD		
Akins High School	Critical Repairs - HVAC, Building Envelope, Site Drainage	• Improvements to Seal Building Envelope • Heating and Air Conditioning Improvements • Site Drainage Improvements	04-Bid, Award	50	TBD		
Allison Elementary School	Electrical, HVAC, Plumbing, Security, Site Drainage Improvements	• Courtyard Fence Installation • Drainage and Structural Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	08-Financial Closeout	50			
Anderson High School	Critical Repairs - Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Anderson High School	Theater Stage Rigging Repairs	• Theater Rigging Repairs	07-Closeout	25			
Anderson High School	Critical Repairs - Architectural Renovations, Crawl Space, Electrical, HVAC, Site Drainage	• Architectural Exterior and Interior Renovations • Below-Floor Crawl Space Ventilation and Drainage Improvements • Courtyard Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements • Site Drainage Improvements	03-Design	10	TBD		
Andrews Elementary School	Critical Repairs - Electrical, Building Envelope	• Electrical System Improvements • Improvements to Seal Building Envelope	09-Complete	100			
Austin High School	HVAC, Playfields Improvements	Project scope involves replacement of Chillers and Cooling Tower and associated services at Austin HS. Playfield improvements and associated funding removed from project scope.	07-Closeout	99			
Austin High School	Theater Stage Rigging Repairs	• Theater Rigging Repairs	02-Design Procurement	2	TBD		
Bailey Middle School	Critical Repairs - Electrical, HVAC, Building Envelope, Plumbing	• Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements	03-Design	55	TBD		
Baldwin Elementary School	Critical Repairs - Security Improvements	• Security Fence Installation	03-Design	90	TBD		
Baranoff Elementary School	Roof - Repair or Replacement	• Roofing System Replacement	07-Closeout	90			
Baranoff Elementary School	Critical Repairs - Building Envelope	• Improvements to Seal Building Envelope, Pest have damaged various areas around the campus. Exterior wall in Classroom Wing 300 leaks into classroom 301 & 302, water test and repair recommendations needed.	05-Construction	85	1/16/2022	Yes	Change order work: began with a portion of the 300 wing wall and now addressing the complete wall. Contractor has completed waterproofing on wall at Classroom Wing 300, and water test is underway.
Barrington Elementary School	Critical Repairs - HVAC, Building Envelope, Lighting	• Exterior Window Replacements • Heating and Air Conditioning Improvements • Lighting and Security Improvements	05-Construction	80	8/2/2021	No	Delivered windows were wrong size and had to be reordered. The primary contractor is changing the installer and manufacturer for the windows. Once they get someone onboard, they estimate an 8-12 week minimum for delivery. Best estimate to begin installation is spring break 2022, but it could push into summer 2022 depending on supply chain, etc.
Barton Hills Elementary School	Critical Repairs - Electrical	• Electrical System Improvements: Repair damaged telecommunications & cabling Systems, replace panelboards, and damaged or worn shutoff switches mechanical & HVAC equipment.	07-Closeout	75			
Becker Elementary School	Electrical, HVAC, Building Envelope, Site Drainage Improvements	Architectural and Interior Renovations; Electrical System Improvements; Heating and Air Conditioning Improvements; Site Drainage Improvements	07-Closeout	99			
Bedichek Middle School	Critical Repairs - Crawl Space, Electrical, HVAC, Building Envelope, Plumbing, Safety, Site Drainage, Structural	• Crawl Space Drainage Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements • Safety Improvements • Sidewalk Improvements • Structural Improvements	05-Construction	98	11/30/2021	Yes	Original scope is complete. All air handlers arrived onsite by 7/22/21 (five total). Three of the five are installed & controls operational. Final two have water piping work to occur over the next week. Expecting change order work to occur through the end of November.
Blackshear Elementary School	Critical Repairs - Electrical, HVAC, Building Envelope, Security, Site Drainage	• Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • PA System Improvements • Site Drainage Improvements	03-Design	80	TBD		
Blanton Elementary School	Building Envelope, Pavement, Site Drainage Improvements	ORIGINAL SCOPE • Improvements to Seal Building Envelope • Sidewalk Improvements • Site Drainage Improvements REVISED SCOPE: PTA has identified locations around campus that are not fully accessible for their students. This project will improve ADA/TAS accessibly for students and staff.	06-Punch Out	25			
Boone Elementary School	Critical Repairs - Crawl Space, Electrical, HVAC, Building Envelope, Pavement, Plumbing, Site Drainage	• Below-Floor Crawl Space Ventilation Improvements • Courtyard Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements • Site Drainage Improvements	04-Bid, Award	95	TBD		
Bowie High School	HVAC, Plumbing Improvements	Project scope involves replacement of selected Air-conditioning equipment and upgrade to BACNET-Tridium Controls in Administration 'A' building and Classroom 'B' building at Bowie HS.	05-Construction	95	8/11/2021	No	PROJECT DELAYED TO SUMMER 2022 --Summer 2021: Delivery of 29 Air-conditioning Units for Academics was delayed until August 2021. Installation was pushed out to complete in summer 2022. Trane informed that the delayed delivery was due to delays in receiving components for manufacturing the units.
Bryker Woods Elementary School	Critical Repairs - Electrical, Building Envelope	Electrical and Pest Control Renovations at Bryker Woods ES	07-Closeout	50			
Burnet Middle School	Critical Repairs - Electrical, Plumbing, Site Drainage	• Electrical System Improvements • Plumbing Improvements • Site Drainage Improvements	05-Construction	80	8/2/2022	Yes	Installation of a main electrical switch and relocation of the electric meter will be done winter break 2021 or summer 2022. This work requires a complete campus electrical shutdown. Installation of this switch was delayed from last summer due to design and permitting problems. The work is on track with the new schedule.

Campbell Elementary School	Critical Repairs - Electrical, HVAC	• Electrical System Improvements • Heating and Air Conditioning Improvements	03-Design	5	TBD		
Casey Elementary School	HVAC Improvements	• Heating and Air Conditioning Improvements	08-Financial Closeout	99			
Clayton Elementary School	Critical Repairs - Plumbing, Site Drainage	• Drainage Improvements • Plumbing Improvements	02-Design Procurement	50	TBD		
Clifton Career Development School	Critical Repairs - Electrical, HVAC, Site Drainage, Structural	• Electrical System Improvements • Heating and Air Conditioning Improvements • Site Drainage Improvements • Structural Improvements	04-Bid, Award	75	TBD		
Cook Elementary School	Crawl Space, HVAC, Plumbing, Site Drainage Improvements	Replacement of Air-conditioning units with associated controls, electrical, piping and ductwork in classrooms. Replace existing Controls system with new BACNET-Tridium Controls System for entire campus. Plumbing improvements involving fixtures and plumbing replacements. Abatement required with respect to some work areas. Civil improvements and grading for proper drainage in specific areas around school building. Replace a few precast retainers in crawlspace area. Replace a few exterior doors in main building.	07-Closeout	97			
Covington Middle School	Academic Reinvention: Fine Arts, including Art, Music, and Dance Renovations	• Academic Reinvention: Fine Arts Renovations for Art, Music, Theater, and Dance	04-Bid, Award	5	TBD		
Covington Middle School	Critical Repairs - Electrical, HVAC, Plumbing, Safety	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements • Safety Improvements	07-Closeout	10			
Covington Middle School	Theater Stage Rigging Repairs	Theater Stage Rigging Repairs	02-Design Procurement	2	TBD		
Cowan Elementary School	Cowan ES - Electrical, HVAC, Plumbing Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	05-Construction	70	12/31/2021	Yes	Substantial completion moved to winter 2021 due to material delivery delays in June 2021. Project is on schedule with the new date. Fresh air units have been set in place and should be operational by end of October. Roofing upgrades are scheduled to be completed in December when remaining materials are scheduled to arrive.
Cowan Elementary School	Roof - Repair or Replacement	Roofing Replacement and Exterior Wall Improvements	08-Financial Closeout	5			
Crockett Early College High School	Roof - Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Crockett Early College High School	Theater Stage Rigging Repairs	• Theater Stage Rigging Repairs.	02-Design Procurement	2	TBD		
Crockett Early College High School	Critical Repairs - Architectural Renovations, Crawl Space, Electrical, HVAC, Building Envelope, Plumbing, Security, Site Drainage	• Drainage Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope (Pest Control) • Life Skills Classroom Improvements • Plumbing Improvements • Security Improvements • Site Drainage Improvements	04-Bid, Award	50	TBD		
Cunningham Elementary School	Critical Repairs - Electrical, HVAC, Building Envelope, Plumbing, Site Drainage	• Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements • Site Drainage Improvements	08-Financial Closeout	10			
Davis Elementary School	Critical Repairs - HVAC, Site Drainage, Structural	• Flooring Repairs • Heating and Air Conditioning Improvements • Site Drainage Improvements	03-Design	80	TBD		
Dawson Elementary School	Critical Repairs - Electrical, Site Drainage	• Electrical System Improvements • Site Drainage Improvements	05-Construction	60	12/30/2021	Yes	Downspout connections to storm drainage needs to be finalized, which is pending completion of roofing project by another Project Manager in November. Remaining six electrical panels are to be replaced during winter break 2021. Could push out to summer 2022.
Dawson Elementary School	Critical Repairs - Roof - Mod Bit, BUR, Metal, Skylight Replacement	• Roofing System Improvements	05-Construction	85	11/30/2021	Yes	The work is in progress and does not impact students or staff. Project is on schedule to complete construction in November 2021. Skylight to be replace on Gym through change order.
Delco Activity Center	Critical Repairs - Crawl Space	ORIGINAL SCOPE (was completed in previous project): Re-grade around building perimeter so water drains away from building. Raise area-way curb heights to prevent surface water infiltration into crawl space. REVISED SCOPE: Address water infiltration coming in at corner entry hollow metal storefront systems; install canopies at two entries; repair uneven grade between building slab and adjacent flatwork; replace unsafe concrete panel screening face with chain link fence.	05-Construction	20	3/20/2022	Yes	This work is on a flexible schedule with other activities at Delco. Austin Public Health rented Delco from September 2020 to September 2021. Project team has been in close communion and coordination with Delco. Construction began September 2021. Six months duration is anticipated.
Dobie Middle School	Dobie MS-Crawl Space, HVAC, Building Envelope, Playfields, Plumbing, Site Drainage Improvements	• Below-Floor Crawl Space and Structural Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Playfield Improvements • Plumbing Improvements • Site Drainage Improvements	07-Closeout	80			
Galindo Elementary School	Critical Repairs - HVAC, Plumbing	Project scope involves Heating and Air Conditioning Improvements at Galindo ES. (replacement of 2 chillers)	04-Bid, Award	99	TBD		
Garza Independence High School	Critical Repairs - Pavement	• Stairway Safety Improvements	08-Financial Closeout	2			
Gorzycki Middle School	Critical Repairs - HVAC	• Heating and Air Conditioning Improvements	03-Design	50	TBD		
Graham Elementary School	Roof - Repair or Replacement	• Roofing System Replacement	06-Punch Out	30			
Graham Elementary School	Critical Repairs - Crawl Space, HVAC, Building Envelope, Pavement	• Below-Floor Crawl Space Ventilation and Drainage Improvements • Foundation and Support Repairs • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelopes • Sidewalk Improvements	04-Bid, Award	85	TBD		
Guerrero Thompson Elementary School	Critical Repairs - HVAC	• Heating and Air Conditioning Improvements	02-Design Procurement	2	TBD		
Gullett Elementary School	Critical Repairs - Electrical, Building Envelope, Site Drainage	• Electrical System Improvements • Improvements to Seal Building Envelope • Site Drainage Improvements	07-Closeout	95			
Harris Elementary School	Critical Repairs - Electrical, HVAC, Site Drainage	• Electrical System Improvements • Heating and Air Conditioning Improvements • Site Drainage Improvements	03-Design	90	TBD		
Hart Elementary School	Critical Repairs - Electrical, HVAC	• Electrical System Improvements • Heating and Air Conditioning Improvements	03-Design	65	TBD		
Highland Park Elementary School	Electrical, HVAC, Plumbing, Site Drainage Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements • Site Drainage Improvements	08-Financial Closeout	90			
Hill Elementary School	Electrical, HVAC Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements	08-Financial Closeout	2			

House Park Athletic Facility	Critical Repairs - Improve press box (ADA included), improve concessions and restrooms	• Press Box and Ticket Booth Improvements, Including ADA Accessibility • Concession Area and Restroom Improvements	03-Design	25	TBD		
Houston Elementary School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	50			
Houston Elementary School	Critical Repairs - Electrical, HVAC, Building Envelope, Site Drainage	• Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Site Drainage Improvements	07-Closeout	95			
Jordan Elementary School	Critical Repairs - HVAC, Pavement, Security, Site Drainage	• Heating and Air Conditioning Improvements • Sidewalk Improvements • Safety Improvements • Site Drainage Improvements	04-Bid, Award	25	TBD		
Joslin Elementary School	Critical Repairs - Electrical, HVAC, Building Envelope, Plumbing, Site Drainage	• Architectural and Interior Renovations • Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements • Site Drainage Improvements	06-Punch Out	75			
Joslin Elementary School	Critical Repairs - Roof - Mod Bit, BUR	• Roofing System Replacement	08-Financial Closeout	99			
Kealing Middle School	Theater Stage Rigging Repairs	• Theater Stage Rigging Repairs	07-Closeout	25			
Kealing Middle School	Critical Repairs - Crawl Space, HVAC	Below-Floor Crawl Space Ventilation Improvements • Heating and Air Conditioning Improvements / Replace AHUs in the Mezzanine, in rooms 108 and 109, in the Mechanical Room in the main building. Replace six urinals in Building D. Replace drain line under girls' locker room, Replace drain line to grease trap, install isolation valve at boys RR in Building D, Mop sink and faucet modifications in kitchen. REVISED SCOPE: Below-floor crawl space plumbing in Building B is failing. Remaining HVAC project work to replace 12 AHUs.	06-Punch Out	40			
Kiker Elementary School	Critical Repairs - HVAC, Building Envelope	Critical repairs to HVAC system and building envelope.	05-Construction	90	11/30/2021	Yes	Existing AC units are in operation until the new units are in place and fully functional. All new AC units and accessories have been installed. Working out some startup problems with new AC units before they are put into service. Substantial completion may move into November, but all work is on track with new schedule and expected to complete by end of year.
Kocurek Elementary School	Critical Repairs - HVAC, Structural	• Below-Floor Crawl Space Structural Improvements • Heating and Air Conditioning Improvements	06-Punch Out	50			
Lamar Middle School	Roof Repair or Replacement	• Roofing System Replacement	07-Closeout	99			
Lamar Middle School	Academic Reinvention: Fine Arts Renovations for Art, Music, Theater, and Dance	• Academic Reinvention: Fine Arts Renovations for Art, Music, Theater, and Dance	04-Bid, Award	50	TBD		
Lamar Middle School	Critical Repairs - Electrical, HVAC, Building Envelope, Playfields	• Electrical System Improvements • Exterior Wall and Window Repairs • Full Running Track Replacement • Heating and Air Conditioning Improvements	08-Financial Closeout	2			
Langford Elementary School	Critical Repairs - Crawl Space, Building Envelope, Site Drainage	• Below-Floor Crawl Space Ventilation Improvements • Improvements to Seal Building Envelope • Site Drainage Improvements	05-Construction	50	11/30/2021	Yes	Drainage work is complete. Planning for structural work over in the crawlspace during the Thanksgiving break.
LASA High School at the Eastside Memorial ECHS Campus	Minor renovations at Eastside to receive LASA	• Minor Renovations at Current Eastside Memorial Early College High School Campus to Receive LASA • Electrical System Improvements at Current Eastside Memorial ECHS Location • Heating and Air Conditioning Improvements at Current Eastside Memorial ECHS Location • Site Drainage Improvements at Current Eastside Memorial ECHS Location	06-Punch Out	5			
LASA High School at the Eastside Memorial ECHS Campus	Critical Repairs - Electrical, HVAC, Site Drainage	• Electrical System Improvements at Current Eastside Memorial ECHS Location • Heating and Air Conditioning Improvements at Current Eastside Memorial ECHS Location • Site Drainage Improvements at Current Eastside Memorial ECHS Location	05-Construction	90	11/30/2021	Yes	Substantial completion slightly delayed due to a pending modification of existing band hall air duct system and addition of an equipment access catwalk on the roof.
LBJ Early College High School	Critical Repairs - Architectural Renovations, Crawl Space, Electrical, Elevators, Building Envelope, Pavement	This project: Improvements to Seal Building Envelope DI-39044 Project 21-0001-LBJ will address the other deficiencies: DI-39093 Below-Floor Crawl Space Ventilation and Drainage Improvements; DI-39158 Electrical System Improvements; DI-38932 Elevator Replacement; DI-39045 Exterior Doors Replacement; DI-39094 Exterior Stairs Repairs	02-Design Procurement	25	TBD		
Lee Elementary School	Critical Repairs - Crawl Space, HVAC, Building Envelope, Plumbing	• Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements • Structural Improvements	07-Closeout	95			
Linder Elementary School	Crawl Space, Electrical, HVAC Improvements	• Below-Floor Crawl Space Ventilation and Structural Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements	06-Punch Out	80			
Lively Middle School	Roof - Repair or Replacement at Lively MS	• Roofing System Replacement	08-Financial Closeout	95			
Lively Middle School	Theater Stage Rigging Repairs	Theater Stage Rigging Repairs	07-Closeout	25			
Lively Middle School	Critical Repairs - HVAC, Playfields, Plumbing	• DI-39142 Full Running Track Replacement • DI-39141 Heating and Air Conditioning Improvements • DI-38941 Site Improvements, Playing Fields, Tennis & Basketball Courts-resurfacing • DI-38988 Plumbing Improvements, replace existing plumbing fixtures & associated distribution plumbing including drains that are in poor condition	06-Punch Out	75			
Maplewood Elementary School	Critical Repairs - Electrical, HVAC	• Electrical System Improvements • Heating and Air Conditioning Improvements	05-Construction	99	12/15/2021	Yes	Remaining original work is on schedule to complete Nov-Dec 2021. RTUs are opertional but need to be commissioned. Still a few outstanding issues to resolve. Change order work is expected. Waiting for cost proposals for discovered deficiencies.
Martin Middle School	Roof - Repair or Replacement	• Roofing System Replacement	06-Punch Out	80			
Martin Middle School	Electrical, HVAC, Plumbing Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	07-Closeout	99			
Mathews Elementary School	Electrical, HVAC, Plumbing, Safety Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements • Safety Improvements	07-Closeout	99			
McBee Elementary School	Critical Repairs - Architectural Renovations, HVAC, Plumbing	• Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements	07-Closeout	98			

McCallum High School	Academic Reinvention: Fine Arts, Including Dance New Addition	• Academic Reinvention: Fine Arts Renovations for Art, Music, Theater, and Dance	03-Design	80	TBD		
McCallum High School	Critical Repairs - HVAC, Site Drainage	• Heating and Air Conditioning Improvements • Site Drainage Improvements	04-Bid, Award	45	TBD		
Mendez Middle School	Theater Stage Rigging Repairs	• Theater Stage Rigging Repairs	07-Closeout	25			
Mendez Middle School	Critical Repairs - Elevators, Lighting, Playfields, Site Drainage	• Elevator Repair • Lighting and Security Improvements • Site Drainage Improvements • Tennis Court Resurfacing	03-Design	45	TBD		
Mills Elementary School	Critical Repairs - HVAC, Pavement, Plumbing	• Heating and Air Conditioning Improvements • Plumbing Improvements • Sidewalk Improvements	04-Bid, Award	90	TBD		
Multiple	District-wide - Furniture Upgrades	Furniture modernization at four campuses (Dobie, Webb, Cook & Wooldridge).	06-Punch Out	75			
Multiple Campuses	Food Service Commissary Kitchen	Remodel of the Central Warehouse to include a central kitchen for Food and Nutrition Services. The first phase of this project is for a master plan, narrative and graphics for a donor's package in hopes to achieve grant funding.	02-Design Procurement	2	TBD		
Navarro Early College High School	Critical Repairs - Architectural Renovations, Crawl Space, Electrical, HVAC, Security, Site Drainage	• Below-Floor Crawl Space Ventilation and Drainage Improvements • Crawl Space Pipe Repairs • Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Building Seal Envelope • Security Improvements • Site Drainage Improvements	03-Design	95	TBD		
Navarro Early College High School	Roofing Repairs at Navarro ECHS	Roofing Repairs at Navarro ECHS	02-Design Procurement	2	TBD		
Nelson Field Bus Terminal	Architectural Renovations, Electrical, HVAC, Improvements to Seal Building Envelope	• Electrical System Improvements • Exterior Repair • Floor and Ceiling Improvements • Heating and Air Conditioning Improvements	07-Closeout	95			
Northeast Early College High School	Academic Reinvention: Improvements for Technology Career Launch Program	• Academic Reinvention: Improvements for Technology Career Launch Program	08-Financial Closeout	90			
Northeast Early College High School	Electrical, Safety, Site Drainage at Northeast ECHS	• Electrical System Improvements • Safety Improvements • Site Drainage Improvements	08-Financial Closeout	5			
Northeast Early College High School	Theater Stage Rigging Repairs	• Theater Stage Rigging Repairs.	02-Design Procurement	2	TBD		
O. Henry Middle School	Architectural Renovations, HVAC, Site Drainage Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Lighting and Security Improvements • Plumbing Improvements Added scope -- replace kitchen floor tiles (found damaged), replace kitchen gas line due to delivery truck damage.	08-Financial Closeout	2			
Oak Hill Elementary School	Electrical, Plumbing, Safety Improvements	• Electrical System Improvements • Plumbing Improvements • Safety Improvements • Stairway Safety Improvements	07-Closeout	99			
Oak Springs Elementary School	Critical Repairs - Building Envelope	• Improvements to Seal Building Envelope	09-Complete	100			
Odom Elementary School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Odom Elementary School	Odom ES - Electrical, HVAC, Building Envelope, Plumbing Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements	07-Closeout	95			
Ortega Elementary School	Critical Repairs - Electrical, HVAC, Plumbing	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	08-Financial Closeout	98			
Overton Elementary School	Critical Repairs - Pavement, Site Drainage	• Pavement Improvements • Site Drainage Improvements	04-Bid, Award	98	TBD		
Padron Elementary School	Critical Repairs - HVAC	• Heating and Air Conditioning Improvements	08-Financial Closeout	99			
Palm Elementary School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Palm Elementary School	Crawl Space, HVAC, Building Envelope, Plumbing, Site Drainage Improvements	• Below-Floor Crawl Space Pipe Repairs • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements • Site Drainage Improvements	08-Financial Closeout	2			
Paredes Middle School	Critical Repairs - HVAC, Building Envelope, Security	• Communications and Security Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope	03-Design	60	TBD		
Patton Elementary School	Critical Repairs - Electrical, HVAC, Building Envelope, Plumbing, Security	• Electrical System Improvements • Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Plumbing Improvements • Safety Improvements	04-Bid, Award	60	TBD		
Pecan Springs Elementary School	Architectural Renovations, Electrical, HVAC, Building Envelope, Plumbing, Site Drainage Improvements	• Architectural and Interior Renovations • Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements • Site Drainage Improvements	08-Financial Closeout	50			
Perez Elementary School	Critical Repairs - HVAC, Building Envelope, Site Drainage	• Heating and Air Conditioning Improvements: Repair & Replace equipment reported as non-functional. Repair & install secondary drainage line for A/C condensation pans & repair damaged equipment • Improvements to Seal Building Envelope: Remediate pest damage & exterminate. • Site Drainage Improvements: Site hydrology evaluation of 1,960 sy. area, to determine cause for flooding and implement stormwater drainage measures.	07-Closeout	40			
Performing Arts Center	Critical Repairs - Safety Improvements	• Safety Improvements Install additional drains at elevators to handle surplus water during storms. Add signage for the reserved spaces. Inspect and repair malfunctioning EV Charging stations. Relocate fire extinguishers and/or protect them from vehicle impact	05-Construction	60	12/30/2021	Yes	Project substantial completion was met in August 2021. Final work has been delayed: Sump pump pit (under the elevator) cannot be installed until elevator is fixed. Elevator has been down due to heavy rains. This repair falls under the Service Center and their elevator contractor. The sump pump pit will help prevent the break down of the elevator in the future. Estimated substantial completion of this work is 12/30/21.
Pickle Elementary School	Critical Repairs - HVAC, Building Envelope	• DI-39056 Exterior Wall Repair, seal and repair cracking & spalling along exterior walls	04-Bid, Award	95	TBD		
Pillow Elementary School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Pillow Elementary School	Critical Repairs - Electrical, HVAC	• Electrical System Improvements • Heating and Air Conditioning Improvements	04-Bid, Award	25	TBD		
Pleasant Hill Elementary School	Electrical, HVAC, Playfields, Plumbing, Safety, Site Drainage Improvements	• Electrical System Improvements • Heating and Air Conditioning Improvements • Playground Improvements • Plumbing Improvements • Safety Improvements	07-Closeout	99			
Reilly Elementary School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	50			

Reilly Elementary School	Electrical, HVAC, Building Envelope, Plumbing Improvements	• Electrical System Improvements • Enclose Exterior Corridors • Improvements to Seal Building Envelope • Heating and Air Conditioning Improvements • Plumbing Improvements	08-Financial Closeout	50			
Ridgetop Elementary School	Roof - Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	50			
Ridgetop Elementary School	Critical Repairs - Architectural Renovations, Crawl Space, Building Envelope, Site Drainage	• Below-Floor Crawl Space Structural Improvements • Improvements to Seal Building Envelope • Interior Ceiling Finishes • Site Drainage Improvements	02-Design Procurement	90	TBD		
Rodriguez Elementary School	Critical Repairs - Architectural Renovations, HVAC, Lighting	Architectural Renovations, HVAC, Lighting	07-Closeout	99			
Sadler Means Young Women's Leadership Academy	Critical Repairs - Architectural Renovations, Electrical, Pavement, Site Drainage, Structural	• Architectural and Interior Renovations • Electrical System Improvements • Exterior Stairs Construction • Site Drainage Improvements • Structural Improvements	04-Bid, Award	98	TBD		
Saegert Bus Terminal	Critical Repairs - Electrical, HVAC	Lighting Replacement in upholstery shop. HVAC Replacement. Adding insulation and replacing ceiling tile in offices. Adding insulation and making building envelope improvements to upholstery shop. Adding exhaust fans in bus repair area.	05-Construction	35	12/13/2021	Yes	Construction underway. Framing 90%. Roughing in MEP items.
Southeast Bus Terminal	Critical Repairs - Safety Improvements	• Safety Improvements Replace Fire Alarm notification devices in Bus Service Shop	09-Complete	100			
St. Elmo Elementary School	HVAC Improvements	• Heating and Air Conditioning Improvements	07-Closeout	95			
Summitt Elementary School	Critical Repairs - HVAC	• Heating and Air Conditioning Improvements	03-Design	75	TBD		
Sunset Valley Elementary School	Critical Repairs - HVAC, Building Envelope, Pavement, Site Drainage, Structural	Bulk of the work is to replace GTHP with RTU's on the annex while also replacing the outside Air units; Civil; will address drainage issues at critical locations; structural will look to repair concrete structure in the crawl space.	07-Closeout	95			
Toney Burger Athletic Complex	Critical Repairs - Electrical, Lighting, Pavement, Playfields, Structural	• Electrical System Improvements • Full Track Replacement • Lighting and Security Improvements • Sidewalk and Pavement Improvements • Structural Repairs	05-Construction	93	11/30/2021	Yes	Primary contractor is awaiting 3k spectrum lights, as required by Sunset Valley. The delivery has been delayed. The installed gates were designed incorrectly and are sagging. Remedial efforts are to be determined. Substantial completion date could move out.
Travis Early College High School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Travis Early College High School	Roof Improvements Travis HS Choir Room	Roof Improvements	05-Construction	5	12/30/2021	Yes	Pre-construction meeting scheduled 10/26. Contract is in place.
Travis Early College High School	Critical Repairs - Crawl Space, Electrical, HVAC, Pavement	• Electrical System Improvements • Foundation and Structural Repairs • Heating and Air Conditioning Improvements • Pavement and Sidewalk Improvements	05-Construction	95	8/2/2021	No	Construction for redesign of west school entrance from Oltorf St. is DELAYED TO SUMMER 2022. Permitting complexities and delays prevented construction during summer 2021. After assessing the scope, the primary contractor said it was too large to complete over winter holiday and moved construction to summer 2022.
Travis Heights Elementary School	Critical Repairs - Electrical, HVAC, Building Envelope, Plumbing	• Architectural and Interior Renovations • Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	06-Punch Out	85			
Uphaus Early Childhood Center	Critical Repairs - Security Improvements	• Communications and Security Improvements	03-Design	85	TBD		
Walnut Creek Elementary School	Roof Repair or Replacement	• Roofing System Replacement	08-Financial Closeout	99			
Walnut Creek Elementary School	Critical Repairs - HVAC, Building Envelope, Site Drainage	• Heating and Air Conditioning Improvements • Improvements to Seal Building Envelope • Site Drainage Improvements	08-Financial Closeout	98			
Webb Middle School	Critical Repairs - Electrical, HVAC, Lighting, Pavement, Structural	• Below-Floor Crawl Space and Structural Improvements (temp shoring installed by Pavecon) • Electrical panel replacements • RTU and AHU replacements, chiller replacement, old boiler removal, boiler exhaust repair • Replacing all interior lighting	05-Construction	90	10/4/2021	No	Delivery of lighting control panel is delayed until December, which will move substantial completion to 12/30/21. Items currently in progress: light fixture installation, panel replacement, test and balance. Working weekends on panel replacement.
Widen Elementary School	Critical Repairs - Electrical, HVAC, Pavement, Security, Site Drainage	• Electrical System Improvements • Heating and Air Conditioning Improvements • Security Improvements • Sidewalk Improvements • Site Drainage Improvements	06-Punch Out	5			
Williams Elementary School	HVAC, Structural Improvements	ORIGINAL SCOPE: Below-Floor Crawl Space Ventilation and Drainage Improvements; Heating and Air Conditioning Improvements. REVISED SCOPE: Replace AHU 5 serving Lounge and Admin support spaces. Replace AHU 7 serving Music classroom wing. Replace AHUs 8 and 9 serving cafeteria. It was determined that to increase serviceability of AHUs 7/8/9, they would be placed on the roof. Related ERVs would be eliminated and units would be vented. Minisplit cooling MDF room to be ducted to outside through corridor and adjacent	06-Punch Out	95			
Winn Elementary School	Crawl Space, Electrical, HVAC, Plumbing Improvements	• Below-Floor Crawl Space Ventilation Improvements • Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	07-Closeout	90			
Wooldridge Elementary School	Critical Repairs - Electrical, HVAC, Plumbing	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements	04-Bid, Award	95	TBD		
Wooten Elementary School	Critical Repairs - Roof Repair or Replacement	• Roofing System Replacement	09-Complete	100			
Wooten Elementary School	Critical Repairs - Electrical, HVAC, Plumbing, Site Drainage	• Electrical System Improvements • Heating and Air Conditioning Improvements • Plumbing Improvements • Site Drainage Improvements	07-Closeout	99			
Zilker Elementary School	Electrical, Plumbing, Safety, Structural	• Below-Floor Crawl Space and Structural Improvements • Electrical System Improvements • Plumbing Improvements • Safety Improvements	09-Complete	100			